



# Meeting #74

SRM Construction, Inc.  
 111 North Post Suite 200  
 Spokane, Washington 99201-4911  
 Phone: (509)-455-5477  
 Fax: 509-838-0933

**Project:** - CP-SRM San Jose  
 3315 Almaden Expressway  
 San Jose, California 95118

---

## WEEKLY FOREMAN 6-WEEK LOOK AHEAD Minutes

---

**MEETING DATE:** 10/01/2024 **MEETING TIME:** 10:00 AM - 11:00 AM Pacific Time (US & Canada)

**MEETING LOCATION:** 3355 Almaden Expressway, San Jose, CA 95118

**OVERVIEW:**

This meeting is to discuss construction activities and schedule for all subcontractors and to discuss our 6-Week Look Ahead. This meeting will be held at the SRM trailer next to the site every Tuesday at 9:45am. We need all foreman onsite at a minimum. A Zoom meeting invite is being sent out for those who can't make it in person.

Attached is the last updated 6-Week Look Ahead, the cover page for the schedule, and Parking Map for your reference. Please DO NOT park at Denny's - park at the parking lot off Newberry Drive.

Attendees:

**NOTES:**

The 6-Week Look Ahead schedule will be updated for next week's meeting.

**ATTACHMENTS:**

[Novelle 6 Week schedule as of October 1st 2024.pdf](#) [INTERIOR SCHEDULE 2024.10.01..pdf](#) [3355 Almaden Expressway Parking.pdf](#)

**ATTENDEES:**

Name	Company	Phone Number	Email	Attendance
Wayne Capers	ADCO Drywall & Metal Framing	Tel: (916) 291-7226	wcapers@adcodrywall.com	
Ignacio Estrada	ADCO Drywall & Metal Framing	Tel: (916) 631-7010	iestrada@adcodrywall.com	
Juan Estrada	ADCO Drywall & Metal Framing	Tel:	jestrada@adcodrywall.com	
Genaro Nava	ADCO Drywall & Metal Framing	Tel:	gnava@adcodrywall.com	
Josue Nieto	ADCO Drywall & Metal Framing	Tel: (916) 621-8542	jnieto@adcodrywall.com	Present
Fernando Orozco	ADCO Drywall & Metal Framing	Tel:	forozco@adcodrywall.com	
Luis Rivera	ADCO Drywall & Metal Framing	Tel: (209) 704-8751	lrivera@adcodrywall.com	Present
James Adams	American Firestop Solutions, Inc.	Tel: (510) 209-7089	james@firestop.us	
Jimmy Adams	American Firestop Solutions, Inc.	Tel:	jimmy@firestop.us	
Carmen Barney	American Firestop Solutions, Inc.	Tel: (916) 825-3582	carmen@firestop.us	

The preceding minutes are SRM Construction's interpretation of the items discussed, and the decisions reached at the above referenced meeting.

Any person desiring to add to, or otherwise change the minutes, are asked to submit a written request within 48 hours of issuance of said minutes.

Name	Company	Phone Number	Email	Attendance
Rene Castorena	Apartment Renovation Specialists Inc	Tel: (925) 826-6201	reno.andrade7@icloud.com	
Joseph Mendelsohn	Apartment Renovation Specialists Inc	Tel:	mendelsohn.joe@gmail.com	Present
Ernie Ahumada	AUS Decking, Inc.	Tel:	ernie@ausdecking.com	
Jared Chittenden	AUS Decking, Inc.	Tel: (916) 373-5320	estimating@ausdecking.com	
Christinialynne Redding	AUS Decking, Inc.	Tel: (916) 373-5320	submittals@ausdecking.com	
Matt Rugg	AUS Decking, Inc.	Tel:	matt@ausfloors.com	
Chantai Sircy	AUS Decking, Inc.	Tel: (916) 373-5320	chantai@ausfloors.com	
Lara Assadi	Automatic Fire Sprinklers, Inc.	Tel: (714) 841-2066 ext. 108	lara@afsfire.com	
Chris Delany	Automatic Fire Sprinklers, Inc.	Tel: (714) 841-2066	chris@afsfire.com	
Ken DeLisle	Automatic Fire Sprinklers, Inc.	Tel: (714) 841-2066 ext. 401	ken@afsfire.com	
Joel Frame	Automatic Fire Sprinklers, Inc.	Tel: (714) 841-2066 ext. 409	joel@afsfire.com	
Craig Spicer	Automatic Fire Sprinklers, Inc.	Tel: (714) 841-2066 ext. 410	craig@afsfire.com	
Mike Summers	Automatic Fire Sprinklers, Inc.	Tel: (714) 841-2066 ext. 103	mike@afsfire.com	
Ricardo Ubaldo	Automatic Fire Sprinklers, Inc.	Tel:	ricardo.ubaldo@afsfield.com	
Veronica Wells	Automatic Fire Sprinklers, Inc.	Tel: (714) 841-2066	afsvan@afsfire.com	
Greg Banks	Banks Communications Corp	Tel: (925) 787-7615	greg@bankscc.com	Present
Hayden Cook	Banks Communications Corp	Tel:	hjcook2000@gmail.com	Present
Carlos Barrios	Berger Steel Corp.	Tel:	carlos@bergersteel.com	
Cody Berger	Berger Steel Corp.	Tel:	cody@bergersteel.com	
Jason Berger	Berger Steel Corp.	Tel:	jason@bergersteel.com	
Mario Alanis	CJS Plumbing Inc.	Tel: (408) 630-1345	mario@cjsplumbing.com	
Ryan Matsuo	CJS Plumbing Inc.	Tel: (916) 296-7689	ryan@cjsplumbing.com	
Raul Mendoza	CJS Plumbing Inc.	Tel: (209) 751-9386	ramendoza2324@ymail.com	Present
Jared Overmier	CJS Plumbing Inc.	Tel:	overmierjared@yahoo.com	
Abel Valencia	CJS Plumbing Inc.	Tel: (209) 649-7015	abelvalencia17@yahoo.com	

The preceding minutes are SRM Construction's interpretation of the items discussed, and the decisions reached at the above referenced meeting.

Any person desiring to add to, or otherwise change the minutes, are asked to submit a written request within 48 hours of issuance of said minutes.

Name	Company	Phone Number	Email	Attendance
Saul Andrade	Coast Building Products	Tel: (925) 557-5314	saul.andrade@americannationalinsulation.com	
Cathie Abbott	Creative Window Interiors	Tel: (408) 726-4294	cathiea@cwiteam.com	
Tiffany Burchfiel	Creative Window Interiors	Tel: (408) 313-3049	tiffanyb@cwiteam.com	
Sherree Graham	Creative Window Interiors	Tel: (669) 225-0460	sherreeg@cwiteam.com	
Daniel Sorci	Creative Window Interiors	Tel: (831) 801-2122	daniels@cwiteam.com	
Matt Gates	DeSilva Gates Construction	Tel:	mrgates@desilvagates.com	
Carlos Gonzalez	DeSilva Gates Construction	Tel:	cagonzalez@desilvagates.com	
Brent Loyles	DeSilva Gates Construction	Tel:	bloyles@desilvagates.com	
Angelo Barragan	Dimetrius Painting II, Inc.	Tel: (408) 210-7668	angelo@dimpainting.com	Present
Dimitrios Lignos	Dimetrius Painting II, Inc.	Tel: (408) 210-7853	dimitrios@dimpainting.com	
Mike Gomez	Direct Current Systems	Tel: (925) 518-5713	mikeg@directcurrentsystems.com	
Matthew Hendry	Direct Current Systems	Tel:	matt@directcurrentsystems.com	
Jose Melendez	Direct Current Systems	Tel: (925) 978-8009	josem@directcurrentsystems.com	
Phillip Peretti	Direct Current Systems	Tel: (925) 321-6088	phillip@directcurrentsystems.com	
Michael Stonehocker	Greystone Plastering, Inc.	Tel: (408) 298-5934	greystone_plastering@hotmail.com	
Matt Larson	Hudson Excavation Inc.	Tel: (925) 666-8966	mlarsonhudson@gmail.com	
Jareth Romero	JSI (Subtier to Patterson Palm)	Tel:	r.jareth@gmail.com	Present
John Dedonatis	Kenyon Plastering of Livermore, Inc.	Tel:	jdendonatis@kenyonweb.com	
Crisantos Gomez	Kenyon Plastering of Livermore, Inc.	Tel:	cgomez@kenyonweb.com	
Russ Lee	Kenyon Plastering of Livermore, Inc.	Tel:	rlee@kenyonweb.com	
Laura Neal	Kenyon Plastering of Livermore, Inc.	Tel: (925) 371-8102	lneal@kenyonweb.com	
Joe Ochoa	Kenyon Plastering of Livermore, Inc.	Tel:	jaochoa@kenyonweb.com	
Antonio Alonzo	Kodiak Roofing and Waterproofing Co.	Tel:	aalonzo@kodiakroofing.com	

The preceding minutes are SRM Construction's interpretation of the items discussed, and the decisions reached at the above referenced meeting.

Any person desiring to add to, or otherwise change the minutes, are asked to submit a written request within 48 hours of issuance of said minutes.

Name	Company	Phone Number	Email	Attendance
Rebecca Limberger	Kodiak Roofing and Waterproofing Co.	Tel: (916) 253-1900	rlimberger@kodiakroofing.com	
Albert Montanes	Kodiak Roofing and Waterproofing Co.	Tel: (916) 540-6072	amontantes@kodiakroofing.com	
Lupe Villalpando	Kodiak Roofing and Waterproofing Co.	Tel: (916) 409-3348	lvillalpando@kodiakroofing.com	
Erick Ayala	Lighthouse Windows, Inc	Tel:	erick@lighthouse-windows.com	
Guy Mitchell	Lighthouse Windows, Inc	Tel:	guy@lighthouse-windows.com	
Viktor Shevchenko	Lighthouse Windows, Inc	Tel:	viktor@lighthouse-windows.com	
David Shinkorenko	Lighthouse Windows, Inc	Tel:	dave@lighthouse-windows.com	
Jorge Arias	McKimmey Electric Inc	Tel: (775) 236-2191	jarias@jmbelectric.net	
Robbie Atkinson	McKimmey Electric Inc	Tel: (775) 236-2191	robbiea@mckimmeyelectric.com	
Hilfrin Lopez	McKimmey Electric Inc	Tel: (510) 684-2987	hilfrinl@jmbelectric.net	Present
Cesar Marin	McKimmey Electric Inc	Tel: (775) 236-2191	cesarm@mckimmeyelectric.com	
Rodney McKimmey	McKimmey Electric Inc	Tel:	rodney@jmbelectric.net	
Daniel Barrera	Park West Landscape Construction	Tel:	dbarrera@parkwestinc.com	
Martin Huerta	Park West Landscape Construction	Tel:	mhuerta@parkwestinc.com	
Luis Ramirez	Park West Landscape Construction	Tel: (925) 361-4900	lramirez@parkwestinc.com	
Russell Robles	Park West Landscape Construction	Tel: (925) 361-4884	rrobles@parkwestinc.com	
Drew Annas	Partition Specialties, Inc	Tel: (510) 266-8258	dannas@psi3g.com	
Ken Dellinger	Partition Specialties, Inc	Tel: (510) 266-8250	kdellinger@psi3g.com	
Uziel Aguilar	Reaco Heating & Air Conditioning, Inc.	Tel: (408) 578-6145	uziel@reaco.net	
David Estrada	Reaco Heating & Air Conditioning, Inc.	Tel:	david@reaco.net	
Beto Hernandez	Reaco Heating & Air Conditioning, Inc.	Tel:	beto@reaco.net	Present
Ben Ponce	Reaco Heating & Air Conditioning, Inc.	Tel: (408) 578-6145	ben@reaco.net	
Steve Rea	Reaco Heating & Air Conditioning, Inc.	Tel: (408) 578-6145	steve@reaco.net	
Cooper Brown	Richard Joseph Construction	Tel:	cbrown@rjcnst.com	

The preceding minutes are SRM Construction's interpretation of the items discussed, and the decisions reached at the above referenced meeting.

Any person desiring to add to, or otherwise change the minutes, are asked to submit a written request within 48 hours of issuance of said minutes.

Name	Company	Phone Number	Email	Attendance
Lilah Dominguez	Richard Joseph Construction	Tel:	ldominguez@rjcnst.com	
Victor Loaiza	Richard Joseph Construction	Tel: (510) 963-6266	vloaiza@rjcnst.com	Present
Alberto Sanchez	Richard Joseph Construction	Tel:	asanchez@rjcnst.com	
Luis Ruvalcaba	Ruvalcaba's Finish Carpentry	Tel: (818) 429-9864	rgaluza@msn.com	
Mike Vyhna	Sanco Pipelines, Inc.	Tel: (408) 559-2772	mikev@sancopipelines.com	
Connor Covington	SCS Flooring Systems	Tel:	connorc@scs-systems.com	
Shelly Hilton	SCS Flooring Systems	Tel: (714) 542-2146 ext. 131	shellyh@scs-systems.com	
Sandy Kitchner	SCS Flooring Systems	Tel:	sandyk@scs-systems.com	
Billie Jo Horton	Skyline Engineered Systems	Tel: 360-654-6429	billiejo@skylinesystems.com	
Jeff Kasner	Skyline Engineered Systems	Tel: (360) 654-3325 ext. 112	jeff@skylinesystems.com	
Alberto Morales	Skyline Engineered Systems	Tel:	alberto@skylinesystems.com	
Trevor Wilson	Skyline Engineered Systems	Tel: (360) 654-3325 ext. 108	trevor@skylinesystems.com	
Eric Muravez	Smart Safety Resources	Tel: (661) 902-0333	eric@smartsafetyresources.com	
Saul Ayala	SRM Construction	Tel:	saul@srmdevelopment.com	Present
Jesus Coronado	SRM Construction	Tel: (408) 726-4339	jesus@srmdevelopment.com	Present
Kim Do	SRM Construction	Tel: 408-649-4231	kim@srmdevelopment.com	Present
Peter Friis	SRM Construction	Tel:	peter@srmdevelopment.com	
Rudy Lopez	SRM Construction	Tel:	rudy@srmdevelopment.com	Present
John Perino	SRM Construction	Tel: (408) 722-0093	john@srmdevelopment.com	Present
Bobby Aghakhani	Stone Image, Inc.	Tel: (818) 642-4031	bobby@stoneimagnetile.com	
Mary Bell	Techcon	Tel:	mbell@techconcorp.com	
Dorian Malagon	Techcon	Tel: (669) 888-5926	dmalagon@techconcorp.com	
Frank Ramsdell	Techcon	Tel:	framsdell@techconcorp.com	
Stuart Arnott	Techcon Landscape Construction	Tel: (408) 778-1350	sarnott@techconcorp.com	
Jorge Quezada	Techcon Landscape Construction	Tel:	jquezada@techconcorp.com	
Jose Gallardo	Tri-County Insulation	Tel: (408) 639-5110	kgallardo1@ojinc.com	
Danny Garcia	Tri-County Insulation	Tel:	danny@tricityinsulation.com	

The preceding minutes are SRM Construction's interpretation of the items discussed, and the decisions reached at the above referenced meeting.

Any person desiring to add to, or otherwise change the minutes, are asked to submit a written request within 48 hours of issuance of said minutes.

Name	Company	Phone Number	Email	Attendance
Steve Gieseke	Tri-County Insulation	Tel:	steve@tricityinsulation.com	
Michael Orozco	Tri-County Insulation	Tel:	michaelo@tricityinsulation.com	

## General

No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
1.1	1	Review Safety Items				Open

**Description:**  
 Weekly Safety Topic 9/30: Housekeeping & Tripping Hazards

- take time to run cables underneath walkways or overhead if needed
- avoid access doors/ramps and away from pinch points
- daily housekeeping is needed and required from each sub
- store material and tools neatly and keep walkways clear
- good jobsite housekeeping promotes efficiency and moral and helps reduce accidents

JHAs received for week of 9/23: CJS, Skyline, ADCO, Dimetrius, Reaco, JMB

Scaffolding is coming down as the exterior scope get completed. Please make sure to be careful when working or walking nearby scaffolding.

- Fall protection:  
Employers must provide fall protection for employees working on scaffolds that are more than 10 feet above a lower level. A competent person should determine the appropriate fall protection for supported scaffolds.
- Platform construction:  
Scaffold platforms must be fully planked or decked, with gaps between the platform and uprights no more than 1 inch wide. If side brackets or other structures create a wider opening, the gap can be up to 9.5 inches. All work levels should be fully planked between the front uprights and the guardrail platforms to prevent tripping hazards and falling materials.
- Guardrails, midrails, and toe boards:  
Scaffold platforms should have proper guardrails, midrails, and toe boards along their open sides.
- Weight load and occupancy limits:  
Catenary scaffolds with a maximum weight load of 500 pounds should limit occupancy to two people at a time.
- Platform height:  
Maximum platform height is 20 feet from the supported base.
- Horizontal movement:  
Scaffolds should not be moved horizontally while employees are on them.
- Design:  
Scaffolds that are more than 125 feet tall above the base must be designed by a registered professional engineer.
- Capacity:  
Each scaffold and its components must be able to support its own weight and at least four times the maximum intended load without failing.

**Official Documented Meeting Minutes:**

- ALL SUBS - write down mancounts every morning by 8am
- Daily clean up. this includes materials, tools and trash
- do not block entry/exit openings
- organize any material in the corridors, need to maintain a 3' clearance at all times
- PPE is required 100% when working. if unit ceilings area complete, workers can take hard hat off, otherwise needs to be on at all times.

The preceding minutes are SRM Construction's interpretation of the items discussed, and the decisions reached at the above referenced meeting.

Any person desiring to add to, or otherwise change the minutes, are asked to submit a written request within 48 hours of issuance of said minutes.

## General

No	Meeting Origin	Title	Assignment	Due Date	Priority	Status			
		<p><b>Previous Meeting Minutes:</b>  <b>09/24/2024:</b></p> <ul style="list-style-type: none"> <li>• need JHAs from all new subcontractors               <ul style="list-style-type: none"> <li>◦ SRMC explained how to fill these out with all new foremans</li> </ul> </li> <li>• DAILY CLEAN UP FROM ALL SUBS</li> <li>• no food/drink in the finished floors (level 2-4)</li> <li>• ALL SUBS need to wear PPE 100%</li> <li>• all new workers need to complete orientation prior to working on site</li> </ul>							

## Design Updates - ASI's and RFI's

No	Meeting Origin	Title	Assignment	Due Date	Priority	Status		
2.1	1	RFIs & ASIs				Open		
		<p><b>Description:</b>            RFIs:</p> <ul style="list-style-type: none"> <li>• RFI 322 Common Area Lighting Dimensions- Emerald City to respond</li> <li>• RFI 323 Seating 210 change to Storage Room - Emerald City and AMH to respond</li> <li>• RFI 324 Ceiling Panel WPC-1 at Private Dining - AMH, Emerald City, and Urbal to respond.</li> <li>• RFI 333 EV Charger Locations - Emerald City and LDI to respond.</li> <li>• RFI 321.1 Dining Area Wall &amp; Corridor Soffit - AMH and Urbal to respond.</li> <li>• RFI 338 MC Alcove Countertop &amp; Power/Data - Emerald City to respond</li> <li>• RFI 339 Seat Wall Detail in Courtyard - Jett Landscape to respond</li> </ul> <p>Distributed RFIs 9/24-10/1:</p> <ul style="list-style-type: none"> <li>• RFI 325 Fire Sprinkler Trim Color Clarification - AFS</li> <li>• RFI 326 Retaining Wall Detail - Techcon</li> <li>• RFI 331 Structural Footing for Site Light Fixtures S01 &amp; S04 - Techcon</li> <li>• RFI 336 Unit Types C1 &amp; C2 Linen Closet - Patterson Palm&amp;JSI</li> <li>• RFI 290 Gym mirror dimensions</li> <li>• RFI 317 MC Entry Canopy Revision - Berger Steel</li> <li>• RFI 327 Wellness Center Rooms 173A-D - ADCO, JMB, Reaco, CJS, FT Millwork, Lighthouse, Patterson Palm</li> <li>• RFI 330 Common Area Ceiling Change to ACT - Tri County/OJ Insulation</li> </ul> <p>ASIs/other:</p> <p>Waiting on approval for ERRCS and Two-Way box walk prelim numbers from subs</p>						
		<p><b>Previous Meeting Minutes:</b>  <b>09/24/2024:</b> (None)</p>						

The preceding minutes are SRM Construction's interpretation of the items discussed, and the decisions reached at the above referenced meeting.

Any person desiring to add to, or otherwise change the minutes, are asked to submit a written request within 48 hours of issuance of said minutes.

Submittals						
No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
3.1	1	Open Submittals & Lead Times				Open
<p><b>Description:</b> Open Submittals:</p> <ul style="list-style-type: none"> <li>• 28 0000-01 Access Control Product Data - Securitas</li> <li>• 28 00 00-2 Access Controls Securitas Dwg - Securitas</li> </ul> <p>Closed Submittals/Lead Time:</p> <ul style="list-style-type: none"> <li>• 10 44 00-02 Electric Fireplace - SRM</li> </ul>						
<p><b>Official Documented Meeting Minutes:</b></p> <p><u>Exterior</u></p> <ul style="list-style-type: none"> <li>• Reaco - need to cover joint at metal cap overlap</li> <li>• Skyline - missing metal at level 2 balconies at elevation B6</li> <li>• ADCO - delivery of densglass for porte cochere 10/2               <ul style="list-style-type: none"> <li>◦ delivery of studs for sliding entry doors 10/2</li> </ul> </li> <li>• JMB - working in courtyard. requesting inspection for bbq area outside of elevation A1 for 10/2</li> <li>• CJS - drain and water stub for water feature at courtyard               <ul style="list-style-type: none"> <li>◦ SRM requested CAD files from Sanco to locate storwater line</li> </ul> </li> </ul> <p><u>Interior</u></p> <ul style="list-style-type: none"> <li>• ARS - cabinet install complete at L4a               <ul style="list-style-type: none"> <li>◦ casters are installed on all mobile islands</li> <li>◦ SRM will receive cabinet pulls starting 10/2</li> </ul> </li> <li>• JSI - installed interior doors at L4A units               <ul style="list-style-type: none"> <li>◦ receiving unit entry doors 10/3 and hardware for L4A</li> </ul> </li> <li>• Belmont - remaining level 4 cabinets will be delivered 10/4</li> <li>• SRM - cabinet pulls delivery 10/2 (300 pulls)</li> <li>• ADCO - texture at level 3A completed last week 9/27</li> <li>• Dimetrius - unit painting at level 3A completed last week 9/27</li> <li>• SCS - flooring install at L3A will start 10/2</li> <li>• ALL subs - request unit trim from your office. will need to start installing trim starting 10/7</li> <li>• Dimetrius - finishing painting at L3B units 10/1</li> <li>• SCS - floor prepping at L3B 10/1-10/2</li> <li>• ADCO - L3D units texture scheduled for 10/9               <ul style="list-style-type: none"> <li>◦ L3D prep coat scheduled for 10/7</li> </ul> </li> <li>• ADCO - taping production started at L2B</li> <li>• Reaco - started mechanical install at L2D on 9/30</li> <li>• Tri County/OJ - insulation install in progress at L1C&amp;D</li> <li>• ADCO - misc. framing at commercial kitchen and taping 10/1-10/3</li> <li>• ADCO - SRM requested to complete drywall install at stair C by end of week 10/4</li> </ul>						
<p><b>Previous Meeting Minutes:</b></p> <p><b>09/24/2024:</b> (None)</p>						

The preceding minutes are SRM Construction's interpretation of the items discussed, and the decisions reached at the above referenced meeting.

Any person desiring to add to, or otherwise change the minutes, are asked to submit a written request within 48 hours of issuance of said minutes.

## Schedule

No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
4.1	1	6-Week Look Ahead				Open
<p><b>Description:</b> Review of upcoming scheduled items:</p> <ul style="list-style-type: none"> <li>• See 6-Week Look Ahead Schedule and Meeting Minutes for reference                             <ul style="list-style-type: none"> <li>◦ Subs are to inform SRM of any discrepancies within 6-Week Look Ahead Schedule and/or Meeting Minutes immediately after reviewing both</li> </ul> </li> <li>• <b>MODEL UNITS #466, 468, 469, 470 - complete by 10/7/24</b></li> </ul>						
<p><b>Attachments:</b>  <a href="#">INTERIOR SCHEDULE 2024.07.23..pdf</a> <a href="#">7-23 Exterior 6 week.pdf</a></p>						
<p><b>Previous Meeting Minutes:</b>  <b>09/24/2024: <u>Exterior</u></b></p> <ul style="list-style-type: none"> <li>• Stone - pavers are installed at all areas available</li> <li>• RJC - need to finish siding install at elevation C8</li> <li>• Kodiak - crew needs to come out and hot rubber level 2. SRM will reach out to schedule asap, after scaffold dismantle</li> <li>• ADCO - SRM requested to remove trashchute asap</li> <li>• Dimetrius - start painting exterior 9/26</li> <li>• ADCO - consolidate parking lot area. Team will move framing material into building for soffits</li> <li>• ADCO - frame/extend soffit at entry to building and porte cochere</li> <li>• ALL SUBS - daily clean up needed from each trade</li> </ul> <p><b><u>Interior</u></b></p> <ul style="list-style-type: none"> <li>• SCS - flooring install complete at L4A</li> <li>• ARS - cabinet install complete at L4A by end of week 9/27</li> <li>• Stone - countertop install at L4A will start 9/30</li> <li>• ARS/Bellmont - cabinet delivery on friday 9/27</li> <li>• ADCO - L3A texture scheduled for 9/25. had to re prep coat 9/24</li> <li>• Dimetrius - start masking L3A on 9/24 and primer/apint start 9/25</li> <li>• ADCO - taping L3C will be completed by 10/1</li> <li>• San Jose - building inspection for L2A scheduled for 9/24</li> <li>• JMB - need all mud rings for electrical boxes in soffits. ADCO cant cover until these are installed</li> <li>• Reaco - completed mechanical install L2B</li> <li>• Banks - MDU panel needs to be cut out in unit #256, ADCO accidentally covered</li> <li>• Mid Valley Alarm - passed inspection L1 C&amp;D last week</li> <li>• Stone - waiting on commercial kitchen grout</li> <li>• TI - delivery of walk in cooler and freezer 9/25</li> <li>• Banks - access control needed, proposal is TBD.</li> </ul>						

## New Business

No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
----	----------------	-------	------------	----------	----------	--------

## Old Business

No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
----	----------------	-------	------------	----------	----------	--------

The preceding minutes are SRM Construction's interpretation of the items discussed, and the decisions reached at the above referenced meeting.

Any person desiring to add to, or otherwise change the minutes, are asked to submit a written request within 48 hours of issuance of said minutes.