

Construction Notice

Google Phase III Core and Shell | 423-533 6th St. S. | Construction Update 12/2/20



About the Project

Phase III of the Google Campus near downtown Kirkland will be a LEED V4 Gold Certified office building including approximately 135,000 square feet with two and a half levels of underground parking. This project is a continuation of the existing Google Campus, which contains nearly 400,000 square feet of additional office space and amenities to include a park that separates Phase I and II. As a part of the Phase III project, the park will be extended up to 6th St. S. There will also be a large roof deck with views of Lake Washington and the Olympic Mountains.

Scheduled completion date is 2nd Quarter 2022

Scheduled Work:

Dates: 12/2/20–12/16/20

Our first slab on grade concrete pour is scheduled to take place next week which will help eliminate mud at the bottom of the hole and allow us to keep moving vertical. Column, footing and wall concrete placement are ongoing at the P2 parking garage level, and the P3 parking garage level was excavated last week, allowing concrete work to begin in that area. Other activities that are still underway on site are trenching for underslab utility installation along with below grade and shoring wall waterproofing.

Planned Street Interruptions:

During work hours, expect to see sidewalk closures and bike lane closures throughout the coming weeks along the west edge of 6th St. S. as concrete is pumped from the street and as material deliveries are unloaded. Please follow all of the posted traffic control signs when this occurs.

At times, flaggers may also be required in 6th St South to allow trucks to safely travel around construction activities.

Safety:

We apologize for any inconveniences throughout the construction process. The safety of all employees, neighbors and the general public is our number one priority. Please be aware of changing conditions in the public right of way as sidewalk and street conditions are ever changing. Heavy equipment is entering and exiting the jobsite regularly. Please be aware of your surroundings and help us keep this project safe and free of injury.

Thank you.

Contact Us

Craig Miller

Foushee Project Manager

425.957.2129

Larry Dixon

Foushee Superintendent

425.417.5238

Danielle Locklar

SRMKCCA Owner's Representative

831.277.8680

Dave Tomson

SRMKCCA Development Manager

509.991.1075

Hours of Operation

Monday through Friday

7:00am–8:00pm

Saturdays

9:00am–6:00pm

SRM
DEVELOPMENT

FOUSHÉE

Check back at www.srmdevelopment.com/srmkcca-phase-iii for continued updates and project information.